



ABV-Indian Institute of Information Technology & Management Gwalior

Minutes of the 47th Building Works Committee (01/2024) held on 27th February 2024 at ABV-IIITM Gwalior

The 47th (01/2024) Building Works Committee was held on 27th February 2024 at 11.30 AM in MDP, ABV-IIITM Gwalior.

The following were present during the meeting:

- Prof. Sri Niwas Singh, Chairman, BWC,
- Er Rajiv Garg, Ex-SE, IIT Kanpur
- Mr. Anil Kumar Jain, Ex-ADG, CPWD
- Prof. Manish Goyal, IIT Indore
- Mr. K.K. Tiwari, Registrar

Er Anil Kumar Jain and Prof. Manish Goyal attend the meeting through on-line mode. Mr. R S Garg, Executive Engineer (Civil), Mr. A K Tiwari, Assistant Engineers (Civil) and Mr. Arpit Gupta AE from CPWD, and Mr Pankaj Gupta, JR (A&A) IIITM Gwalior as special invitees, were also present during the meeting.

Prof. Sanjeev Singh, SPA Bhopal and Prof. Gyan Prakash could not attend the meeting due to their prior assignments.

The item wise minutes of the meeting are as follows:

| | |
|------------------|--|
| Item 47.0 | Opening remarks by the Chairman BWC |
|------------------|--|

The Chairman, BWC updated the various activities of the institute in the meeting. He explained the various on-going activities of the campus.

| | |
|------------------|--|
| Item 47.1 | Confirmation of minutes of 46th (05/2023) BWC meeting held on 08.12.2024 |
|------------------|--|

The BWC confirmed the minutes of the meeting of 46th BWC (05/2023) held on 08.12.2023. Item No 46.6, the tender for survey and preparation of Revised Master Plan has been published on the institute website.

| | |
|------------------|---|
| Item 47.2 | Action Taken Report of 46th (05/2023) BWC Meeting |
|------------------|---|

The BWC noted the ATR of the 46th BWC meeting.


27/02/24

| | |
|------------------|---|
| Item 47.3 | Progress on construction in progress on campus (a) Construction of boundary wall (b) Construction of 500-seater Boys Hostel (c) Construction of Mini Health Center |
|------------------|---|

(a) Construction of boundary wall:

The boundary wall in pocket-B is constructed approximately up to 550 MTR which is around 95% of the work. Based on CPWD request, an amount of Rs. 40 lakhs have been paid to the CPWD (total 70 lakhs have been paid) and it was informed by CPWD that work will be completed by April 2024.

(b) Construction of 500-room Boys Hostel:

The construction work for construction of 500-room Boys hostel has been started and the initial amount of Rs 4.5 Cr is being released from HEFA to the CPWD for construction of boys hostel.

(c) Construction of Mini Health Center:

The construction work for the Mini Health center has been started.

| | |
|------------------|---|
| Item 47.4 | Design and estimate for the foundation of the Statue of Late Shri Atal Bihari Vajpayee Ji. |
|------------------|---|

The proposal for constructing RCC base structure and fixing statue of 9 feet of Bharat Ratna Shri Atal Bihari Vajpayee Ji of Rs 29,65,479/- has been approved in the 45th BWC and in the 55th BoG meeting held on 21.11.2023.

The design for the foundation of the statue received after joint-deliberation of Architect CPWD Bhopal and Professor from SPA Bhopal has been approved by the BWC.

The BWC suggested to provide the provision in the lay out of the surroundings of the statue:

- (a) Re-circulation of water for ponds
- (b) To use glass ceramic tiles (Green) in ponds.
- (c) To use black granite in floor.
- (d) Lily ponds to be developed.

The CPWD is requested to send the detail estimate based on the design for the foundation of the statue received after joint-deliberation of Architect CPWD Bhopal and Professor from SPA Bhopal and to start the process for foundation of the statue. The CPWD is requested to start the process for the construction of site and the purchase of statue as per the specifications.

The cost of electrical items and the horticulture will be the extra and not included in the budget estimate approved earlier.


 27/10/24

Item 47.5

Progress and discussion on construction of Under Pass Pocket A & Pocket B

The progress on construction of the underpass from pocket A and B was discussed in the meeting and the BWC suggested the following:

- (a) The pathway on both the side to be of 2.5 feet
- (b) Plastic pipe divider to be fixed as divider in the under-pass.
- (c) The BWC members visited the site and instructed to speed up the work to complete it by 31st March 2024.

Item 47.6

Covered connecting path between LRC and Lecture Hall-I

The BWC approved the proposal and asked the CPWD to review the proposal of connecting path between LRC and Lecture Hall Complex and to suggest/advice accordingly at the earliest.

Item 47.7

Fitting of 500 chairs (as first phase) in the Convention Centre with flexible structure

The EE CPWD is requested to send the preliminary estimate for fixing the 500 chairs in first phase for the convention center as per the specifications received from IIT Indore at the earliest. The estimate to be put up in next BWC meeting.

Item 47.8

Development of MoU/contract to be executed with CPWD

The general MoU for the construction of works as IIITM Gwalior to be prepared by the CPWD and to be signed by the ABV-IIITM and CPWD for all the works of ABV-IIITM Gwalior.

Item 47.9

Any other item with permission of chair

The BWC suggested to have a Project Monitoring Group (PMG) to monitor the ongoing construction work in campus. The PMG will be visiting the construction site once in a month to review the construction works and suggest accordingly. The PMG is constituted with the following members:

- (1) Mr. A K Agrawal, Retd from CPWD
- (2) Mr. Rajiv Garg, Retd, SE IIT, Kanpur
- (3) Mr. Ragvendra Singh Ex. EE, IIT Kanpur
- (4) Dean Planning and Development, ABV-IIITM Gwalior
- (5) Registrar, ABV-IIITM Gwalior.

The external members can be paid the TA/DA and a sitting charge as per rule.


27/2/24

| | |
|-------------------|-----------------------------|
| Item 47.10 | Date of Next Meeting |
|-------------------|-----------------------------|

The next meeting will be planned in the month of April/May 2024

The meeting ended with vote of thanks to the Chair.


Chairman BWC


27/02/2024
Registrar